

Internal Check & Test Procedure

BoQ Plan Actual

Region: Cionjor

Link From: _____

Address: XL32CJR00001 - 1, 2, 9, 10, 11, 12, 13 / Open Area Cikalong Kulon

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	+/-	Unit
1	Pole 9m, 5inch				Unit
2	Pole 7m, 4inch				Unit
3	Pole 7m, 3inch (HC)				Unit
4	FDT	1	1		Unit
5	FAT	35	31		Unit
6	Cable 24 core				M1
7	Cable 36 core				M1
8	Cable 48 Core				M1
9	Joint Closure				Unit
10	Splitter 1:10	77	61		Unit
11	Sling wire				M1
12	Core splicing	136	123		


Comments:

13. Label 69 62

Signatures:

Responsible Subcontractor

Name: Abbar Nasrul

ID:
Signature: 

Responsible Mandor

Name: Almudea

ID:
Signature: 