

Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo Subfeder : SF Keninten RW 02 Ponorogo

Link From : _____

To : _____

Address : _____

Address : _____

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install Pole 7 m 4" Distribusi Include Cor	-	-	Unit
2	Install Pole 7 m 3" Include Cor	-	-	Unit
3	Install Sling Wire	-	-	Meter
4	Cable 24 Core Include Accesories	-	-	Meter
5	Cable 48 Core Include Accesories (Subfeeder)	832	874	Meter
6	Install Slak Hanger	-	2	Pcs
7	Install Label Tiang	-	-	Pcs
8	Install Label Cable	22	10	Pcs
				Pcs

Comments : Termin 1 dan 2

PT. Ansinda

Nama : Fauzi Thohiro

ID :

Signature :



Date : 04 Februari 2024

Mandor

Name : Rudi/Aan

ID :

Signature :



Date : 04 Februari 2024