

Internal Check & Test Procedure

BOQ Plan Actual

Region : SERANG

Link From : CLR01-99-039 Puri Sava - JOINTER

Address :

No	Item	BoQ Plan (WO)	BoQ Actual (Redline)	+ /-	Unit
1	FDT	1	1		Unit
2	FAT	25	25		Unit
3	Testcomm OTDR & OPM ODF - FDT	0	25		Core
4	Label FAT & FDT	26	26		Unit
5	Splicing Joint Closure	6	14		Core
6	Splicing	31	31		Core
7	Instalasi JC	1	0		Unit

Comments:

Signatures:

Responsible

Subcontractor
Name:PERMANA

ID:
Signature:



Responsible

Jointer Name
ABI

ID:
Signature

