

Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo

Lingkungan Temanggung RW
Cluster : 62 Mangkujayan

Link From : _____

To : _____

Address : _____

Address : _____


| No. | Item | BoQ Plan (WO) | BoQ Actual (Redline) | Unit |
|-----|---|---------------|----------------------|-------|
| 1 | Install Pole 7 m 4" Distribusi Include Cor | 14 | 13 | Unit |
| 2 | Install Pole 7 m 3" Include Cor | 4 | 3 | Unit |
| 3 | Install Sling Wire | 78 | 115 | Meter |
| 4 | Cable 24 Core Include Accessories | 964 | 1000 | Meter |
| 5 | Cable 48 Core Include Accessories (Subfeeder) | 885 | 680 | Meter |
| 6 | Install Slak Hanger | 9 | 9 | Pcs |
| 7 | Install Label Tiang | 18 | 16 | Pcs |
| 8 | Install Label Cable include Subfeeder | 21 | 28 | Pcs |

PT. Ansinda

Nama : Fauzi Thohiro

ID :

Signature :



Date : 28 Februari 2024

Mandor

Name : Novel

ID :

Signature :



NOVEL FIBER

Date : 28 Februari 2024