




Internal Check & Test Procedure					
BoQ Plan & Actual					
Region:		North Central Java		Date: 18/03/2024	
Location Name:		St-Pasar Batang RW 06 (CW SF)			
Location ID:		SF46-99-090			
HP:		1			
Location Type: "Distributor / Subfeeder"			Type Work: New / Rebuild/Repair		
No.	Item	BoQ Plan (DRM)	BoQ Actual (Redline)	+/-	Unit
1	Pole 8m, 6inch				Unit
2	Pole 7m, 4inch				Unit
3	Pole 7m, 3inch (HC)				Unit
4	Install FDT				Unit
5	Install FAT Incl Splitter & Splicing				Unit
6	Cable 24 core				M1
7	Cable 36 core				M1
8	Cable 48 Core	97	135	+ 38	M1
9	Install Joint Closure				Unit
10	Splicing FDT				Core
11	Splicing JC				Core
12	Sling wire				M1
13	Label Cable				Pcs
14	Label Pole				Pcs
15	Label FAT				Pcs
16	Label FDT				Pcs
17	Install Slack Hanger	.2	.0	.0	Pcs
ACCESSORIES					
1	Plate belt 20mm	8	2	-6	M1
2	Suspension clamp	1	1	0	Pcs
3	Bulldog grip				Pcs
4	Steel clamp				Pcs
5	Pole clamp single	3	3	0	Pcs
6	Clamps Dead end Fittings/clamp buaya	2	3	+1	Pcs
7	Stopping	6	2	-4	Pcs
8	Clamp Gentung (Clamp 8)				Pcs
9	Pole Foundation				Unit
Comments/Remarks:					
<div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p>Signatures:</p> <p>Responsible RPM</p> <p>Name: Fauzi thohir</p> <p>Date: 18/03/2024</p> <p>Signature: </p> </div> <div style="width: 30%;"> <p>Name: Dimas</p> <p>Date: 18/03/2024</p> <p>Signature: </p> </div> <div style="width: 30%;"> <p>Responsible Mandor</p> <p>Name: Baginda Peldi</p> <p>Date: 18/03/2024</p> <p>Signature: </p> </div> </div>					