



Internal Check & Test Procedure					
BoQ Plan & Actual					
Region:		North Central Java		Date: 22/02/2024	
Location Name:		SF - Kedunguter PW 02 (CW)			
Location ID:		SF46-99-012			
HP:		1			
Location Type: *Cluster / Subfeeder*			Type Work: *New / Restoration*		
No.	Item	BoQ Plan (DRM)	BoQ Actual (Redline)	±/	Unit
1	Pole 9m, 4inch	2	2	0	Unit
2	Pole 7m, 4inch	68	62	- 6	Unit
3	Pole 7m, 3inch (HC)				Unit
4	Install FDT				Unit
5	Install FAT Incl Splitter & Splicing				Unit
6	Cable 24 core				M1
7	Cable 36 core				M1
8	Cable 48 Core	4.410	4.311	- 99	M1
9	Install Joint Closure				Unit
10	Splicing FDT				Core
11	Splicing JC				Core
12	Sling wire				M1
13	Label Cable	105	93	- 52	Pcs
14	Label Pole	70	64	- 6	Pcs
15	Label FAT				Pcs
16	Label FDT				Pcs
17	Install Slack Hanger				Pcs
<b>ACCESSORIES</b>					
1	Plate belt 20mm	102			M1
2	Suspension clamp	21			Pcs
3	Bulldog grip				Pcs
4	Steel clamp				Pcs
5	Pole clamp single	84			Pcs
6	Clamps Dead end Fixings/clamp bush	168			Pcs
7	Stopping				Pcs
8	Clamp Gantung (Clamp B)				Pcs
9	Pole Foundation	70	64	- 6	Unit
Comments/Remarks:					
<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p><b>Signatures:</b></p> <p>Responsible RPM</p> <p>Name: Fauzi Thohir</p> <p>Date: 22/02/2024</p> <p>Signature: </p> </div> <div style="width: 45%;"> <p>Responsible Mandor</p> <p>Name: Mcdi</p> <p>Date: 22/02/2024</p> <p>Signature: </p> </div> </div>					