

Internal Check & Test Procedure

BoQ Plan Actual

Region: Cianjur

Link From: _____

Address: Open Area Sukamanti/XL32CJ2000019-1

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	±/-	Unit
1	Pole 9m, 5inch				Unit
2	Pole 7m, 4inch	14	14		Unit
3	Pole 7m, 3inch (HC)				Unit
4	FDT				Unit
5	FAT				Unit
6	Cable 24 core	659	700		M1
7	Cable 36 core				M1
8	Cable 48 Core				M1
9	Joint Closure				Unit
10	Splitter 1:16				Unit
11	Sling wire	63	100		M1
12	Section frame	7	7		


Comments:

Signatures:

Responsible Subcontractor

Name: Abnar Nasrul

ID:

Signature: 

Responsible Mandor

Name: Roni

ID:

Signature: 