	Intern	al Check & Test Pr	rocedure	
	Region: North &	BOQ Plan & Actual	Date : 05 /0	3/rey
Locatio	in Name Drewelin	a by th		
	Hon 10: clp46		ar)	
	HP: 149			
Locati	n Type : Cluster / Subfaeder*		Type Work : New / Bostel	Unit.
No. Item	BoQ Plan (DRM	BoQ Actual (Redlin	10) 4/-	Unit
1 Pole 8m, 5ind	ch			Unit
2 Pole 7m, 4ind		14	-1	Unit
3 Pole 7m, 3inc	h (HC) 5	3	-2	Unit
4 Install FDT	_		-	-
5 Install FAT Inc. Splitter & Splice		8	-2	Unit
6 Cable 24 core	1189	975	-214	M1
7 Cable 36 care				М1
8 Cable 48 Core				M1
9 Install Joint Clos	ure			Unit
10 Splicing FDT	10	8	-2	Core
11 Splicing JC				Core
12 Sling wire	305	167	-138	M1
13 Label Cable	3	2	-1	Pcs
14 Label Pole	20	17	-3	P∝s
5 Label FAT	10	8	-2	Pcs
6 Label FDT	1	1	0	Pcs
Install Slack Hange	1 12	9	-3	Pcs
ESSORIES				
Flate belt 20mm	44	20	-24	М1
		1	-4	Pcs
Suspension clamp	5	18	-28	Pcs
Buldog grip	46	16	~~0	Pcs
Steel clamp			1.0	Pcs
Pole damp single	21	23	+2	
ittings/damp	42	28	-19	Pcs
topping	34	20	-14	Pcs
lamp Gantung				Pcs
lamp 8)	20	17	-3	Unit
ents/Remarks:	- Ald pole	poog Karena	crossing jal	an
leduce s	2 FAT : FA	- BOI & FAT	- B62 J	
Reduce :	2 Hc : +	10. pooz & 40	E-003	
os:				. 1
Juzi tho	his Dine	Responsible Na	Mandor 144 -190	ipile 11
Slos hory	05/03/	roru Da	le: p.1 (a)	/2020
- 0	11	Sig	natura 06/05	1 000
	\sim α		C AMM	4
maria 10.	11 A 1 1/11/A		1 110.	r
muse	my Ilmu	l		