Internal Check & Test Produce

BoQ Plan Actual

		CLR36-99-002 Cluster	To:Type Work: New	
No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install Pole 7 m 4* Distribusi Include Cor	47	49	Unit
2	Install Pole 7 m 3* Include Cor	4	5	Unit
3	Install Sling Wire	161	210	Meter
4	Cable 48 Core Include Accecories	2374	2400	Meter
5	Install Slak Hanger	13	13	Pcs
6	Install Label Tiang	51	54	Pcs
7	Install Label Cable	1 .	16	Pcs
CCE	SSORIES:			
1	Plate Belt 20 mm			M1
2	Suspension Clamp			Pcs
3	Buldog Grip			Pcs
4	Steel Clamp	= -		Pcs
5	Pole Clamp Single			Pcs
6	Clamps Dead end Fittings/Clamp Buaya			Pcs
7	Stopping			Pcs
8	Clamp Gantung (Clamp 8)			Pcs
9	Pole Foundation			Unit
Comn	nents/Remarks:			
PT. Ansinda Nama : Fauzi Thohiro ID :			Mandor Name: Novel	
Signature :			Signature :	
- gridi	Dulw3			L FIBER
Date : 18 Maret 2024			Date : 18 Maret 2	

Date: 18 Maret 2024