Internal Check & Test Procedure BoQ Plan & Actual						
Region: Ponorogo Date :						
Location Name: Kadipaten RW 02 Babadan						
	Location ID: CLR36-01-007					
	нр:					
Locatin Type : Cluster / Subfeeder* Type Work : New / Rectification*						
No.	Item	BoQ Plan (DRM)	BoQ Actual (Redline)	+/-	Unit	
1	Pole 9m, 5inch				Unit	
2	Pole 7m, 4inch	35	34		Unit	
3	Pole 7m, 3inch (HC)	8	8		Unit	
4	Install FDT				Unit	
5	Install FAT Incl Splitter & Splicing				Unit	
6	Cable 24 core				M1	
7	Cable 36 core				M1	
8	Cable 48 Core	2059	2133		M1	
9	Install Joint Closure				Unit	
10	Splicing FDT				Core	
11	Splicing JC				Core	
12	Sling wire	552	405		M1	
13	Label Cable	4	20		Pcs	
14	Label Pole	43	42		Pcs	
15	Label FAT				Pcs	
16	Label FDT				Pcs	
17	Install Slack Hanger	16	16		Pcs	
ACCESSORIES						
1	Plate belt 20mm	64	49		M1	
2	Suspension clamp	7	18		Pcs	
3	Buldog grip	83	48		Pcs	
4	Steel clamp	7	0		Pcs	
5	Pole clamp single	36	32		Pcs	
6	Clamps Dead end Fittings/clamp buaya	72	51		Pcs	
7	Stopping		50		Pcs	
8	Clamp Gantung (Clamp 8)				Pcs	
9	Pole Foundation	43	40		Unit	
Comments/Remarks:						
Signatures: Responsible RPM Name: FAUZI THOHIRO Responsible Mandor Name:					Rudi	
Date: Signature: Signature						