| | | Internal Ch | eck & Test Proced oQ Plan & Actual | dure | |
|---------------------|---|---------------------------------------|---------------------------------------|------------------------|-------|
| | Panlony | | | Date: 1/3/2 | 024 |
| 4 | Location Name: | North Centra Padasugih CLR46-99 | PW 03 | | |
| | Location ID: | CLR46-92- | - 074 | | |
| | LOCATION ID: | 229 | | | |
| | | Cluster / Subfeeder* | Туре | Work : New /-Rectifica | tion* |
| No. | Item | BoQ Plan (DRM) | BoQ Actual (Redline) | +/- | Unit |
| 1 | Pole 9m, 5inch | | | | Unit |
| 2 | Pole 7m, 4inch | | | | Unit |
| 3 | Pole 7m, 3inch (HC) | | | | Unit |
| 4 | Install FDT | | l l | 0 | Unit |
| 5 | Install FAT Incl Splitter & Splicing | 15 | 15 | O | Unit |
| 6 | Cable 24 core | | | | M1 |
| 7 | Cable 36 core | | | | M1 |
| 8 | Cable 48 Core | | | | M1 |
| 9 | Install Joint Closure | l | 1 | v | Unit |
| 10 | Splicing FDT | 15 | 15 | 0 | Core |
| 11 | Splicing JC | 10 | 15 | 15 | Core |
| 12 | Sling wire | | | | M1 |
| 13 | Label Cable | | | | Pcs |
| 14 | Label Pole | | | | Pcs |
| 15 | Label FAT | 15 | 15 | O | Pcs |
| 16 | Label FDT | | (| O | Pcs |
| 17 | Install Slack Hanger | | | | Pcs |
| ACC | ESSORIES | | | | |
| 1 | Plate belt 20mm | | | | M1 |
| 2 | Suspension clamp | | | | Pcs |
| 3 | Buldog grip | | | | Pcs |
| 4 | Steel clamp | | | | Pcs |
| 5 | Pole clamp single | | | | Pcs |
| 6 | Clamps Dead end Fittings/clamp buava | | | | Pcs |
| 7 | Stopping | | | | Pcs |
| 8 | Clamp Gantung (Clamp 8) | The Man | | | Pcs |
| 9 | Pole Foundation | | | | Unit |
| Com | ments/Remarks: | | | | |
| Resp Nam Date | atures: consible RPM e: Fauch e: (3/2021 ature: | Thoking 1 | hory Respon | Date: 13/2 | org |