Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Madiun	Cluster : Bobang RW 03
Link From :	To :
Address :	Address :

No.	ltem	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	-	-	Pcs
2	Splice Core JC	-	-	Core
3	Install FDT	1	1	Pcs
4	Install FAT	11	11	Pcs
5	JoinCore FDT & FAT	-	12	Core
6	OPM & OTDR	7	11	Pcs
7	Install Label FDT & FAT	12	12	Pcs
8	Label Pigtail	11	11	Pcs

PT. Ansinda Mandor

Name : M.Arik	Name : Put
In ·	ID:

PRing As

Date: 23 Oktober 2023