

ACCEPTANCE TEST PROCEDURE For



PT. EKA MAS REPUBLIK

OLT Name : OLT SRAGEN
OLT ID : SGN-SRN-OLT1-ZTE

Document Prepared by ZTE and Approved by EMR

ZTE Representation:

EMR Representation : Pfan

ZTE PT. ZTE INDONESIA 2023



₽ MyRepublic

Check List for ODC Foundation (Visual Checking)

Regio	n: SOLO	Address:	Gendingan, RT 02/RW 09, Srage Tengah	n Tengah, Sragen, Jawa
Link F	From:	GPS :		
L W	Size Measurement			
Note	: All measurement in mm		•	
No	Inspection Item	Criteria	Comment	Remarks
1	Placement	Base and Design and actual condition	√ passed □fail	
2	Dimensions	1650*1030*400 (For Fasum /Persil)	V passed □fail	
-	Diritoriologia	1650*1030*150 (For Roof top)	V passed □fail	
		Refer to K225 Standard	V passed □fail	
3	Concrete Foundation	Smooth	V passed □fail	
	Concrete Foundation	No CrackvV	V passed □fail	
		Ensure Foundation painted smoothly	V passed □fail	
4	Cable Runway	PVC diameter 2.5" with fishing rope Sealed	V passed □fail	For Fasum / Persil Type
		Sealed	V passed □fail	
5	Reinstatement (Surface Type)	Performed	V passed □fail	
6	LIND Course	Ensure UNP Base on Design	V passed □fail	
°	UNP Support	Ensure UNP painted smoothly	V passed □fail	
	ments:			
Sign	atures:			
PT. Z	TE Indonesia		PT. Eka Mas Republik	
ID:	e: Heudri si uture:		Name: Prfan A ID: 7000(21) Signature:	
Date	entrex 18-01-24	,	Date:	['] 29



A MyRepublic

Checklist for Optical Distribution Cabinet (ODC)

ink F				
	rom:	GPS :		
No.	Item	Requirements	Comment	Remark
-1		Check the location of ODC is installed according to the Design	plan √ passed □fail	
1	Position	Check the ODC mounted on UNP Support with 4 bolt installed based on design, in order to make sure ODC stability	V passed □fail	
		Check the ODC foundation according to the standard design pla	an. √ passed □fail	
	77	Ensure the ODC body is not damage	V passed □fail	
		Ensure the ODC front door can be open 110° and locked prope	rly V passed □fail	
2	Condition	Ensure the idle port protected by dustcap	V passed □fail	
		Ensure the cable access hole sealed properly	√ passed □fail	
	1 v - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1	Ensure inside ODC clean and tidy	V passed □fail	
	Grounding	Ensure Grounding Cable install tightly	V passed □fail	
3	System	Ensure Grounding Measurement < 1 Ohm	V passed □fail	
4	Label ODC	Check the ODC coding based on EMR standard design.	√ passed □fail	
	tures:	97	Eka Mas Republik	
	E Indonesia			
Name	:Hend	Nar Nar	ne: flan A Joogg1	
ID : Signat		Sign	nature:	
1	duly 18-01-2	1×8 .	Jan 18/29	
	1		V	



MyRepublic

Checklist for Electricity

	on: SOLO	Address Jawa Tengah		
ink	From:	GPS		
No.	Item	Requirements	Comment	Remark
		Check the location of KWH is installed according to the Design plan	V passed □fail	
1	Position	Check the stability of KWH fixed and tight on pole as per the Design plan	V passed □fail	
		Check the KWH installed on 1,6 m height	V passed □fail	
		Ensure Legrand Socket Installed	V passed □fail	
		Ensure the KWH can be open 110° and locked properly	V passed □fail	
		Ensure MCB KWH 35A	V passed □fail	
2	Installation	Ensure PLN using Abodement Type	V passed □fail	
		Ensure Galvanise Riser Pipe installed	V passed □fail	
		Ensure COS installed and working properly	V passed □fail	
		Ensure KWH have Yale Pad lock	V passed □fail	
		Ensure the Cable are installed properly	V passed □fail	
3	Connection	Ensure the KWH Box have Lamp Indicator	V passed □fail	
-	Grounding	Ensure Grounding Cable install tightly	V passed □fail	
4	System	Ensure Grounding Measurement < 5 Ohm	V passed □fail	
5	KWH Certification	Ensure KWH have Tera Certificate from PLN	V passed □fail	
-	itures:			
т. Zī	E Indonesia	PT. Eka Mas		
rt. ZT Iame D :			Republik fam 4	



A MyRepublic

Check List for KWH Pole (Visual Checking)

egion: SOLO	Gendings Address: Tengah	an, RT 02/RW 09, Sragen Tengah, Sragen, Jawa
nk From:	GPS :	
Size Measurement	$\begin{array}{c c} & & \uparrow \\ & \downarrow \\ & \downarrow \\ & \downarrow \\ & \downarrow \\ & Groun$	nd surface
ote : All measurement in cm Inspection Item	Criteria	Comment Remark
Placement	Based on design pack and actual condition	V passed □fail
Dimensions Pole	Standard 4" pole, height 7m refer to design pack	V passed □fail
	Refer to K175 Standard	V passed □fail
Concrete Foundation	Dimension D = 30 cm H = 30 cm	V passed □fail
Condition of Condition	Smooth	V passed □fail
	No Crack	V passed □fail
Reinstatement	Performed	V passed □fail
Verticality	Ensure Pole tilting less than 2 degree	V passed □fail
Pole Painting	Ensure Pole already painted with black colour	V passed □fail
	Ensure Pole Paint smooth	V passed □fail
Signatures:		
T. ZTE Indonesia	PT. Eka I	Mas Republik
Name: Heudin- g D: Signature:	Name: ID: 10 Signatur	
Janly xo		10/29 01
ate: 18 - DI - 14	Date :	



SITE PHOTOS For



PT. EKA MAS REPUBLIK

OLT Name: OLT SRAGEN, SRAGEN OLT ID: -SGN-SRN-OLT1-ZTE

Document Prepared by ZTE, and Approved by EMR

ZTE Representation: Representa

ZTE

MyRepublic

RECORD OF PUNCH LIST RECTIFICATION

Project Name

: EMR FTTH TURNKEY PROEJCT

OLT Site Name

: OLT SRAGEN, SRAGEN

ATP Date

No	Defect Item	Defect Description	Punch Point Type	Result	Date of Clearence
	28				
	'h'				
-/					

Signatures:

PT. ZTE Indonesia

PT. Eka Mas Republik

Name: Pufan A ID: 7000711 Signature:

Date:



BAST Key For



PT. EKA MAS REPUBLIK

OLT Name: OLT SRAGEN, SRAGEN

Document Prepared by ZTE and Approved by EMR

ZTE Representation: Han A 18/29

PT. ZTE INDONESIA 2023

-1		7	BERITA AC	BERITA ACARA SERAH TERIMA KUNCI	ERIMA	KUNCI						П
Per Name Perusahaan	Peda hari iri, haan	Palay. terpon through the Land Sept.	tanggal B - Juvunary 2024, kami yang bertandatangan di bawah ini:	, kami yang bertandalanga	an di bewah i	::				-		
Nama Perusahaan	Cent	: : PT. Eka Mas Republik										
Toler En res	Telah menyerahkan kund	1	PT, ZTE Indonesia kepada	PT. Eka Mas Republik		dengan rind	dengan rindan yang tarlera pada tabel dibewah ini,	ada tabel dib	ewah iri,			
2	Region	26	0.17	9	770	Key S	Remaining	WH S	N. S.	Remaining	Remark	
-	SOLO	OLT SRAGEN	OLT SRAGEN, SRAGEN	SGN-SRN-OLT1-ZTE	4	3		÷	·			
												30
	-	7.79										
	Ghen by: PT.ZT	PT. ZTE Indonesia								-	Received by: PT. Eta Mas Republik	
	Mount AMB.	VON.									S. E. E.	
J.	1/2-10-B1:000	2/2								J.	Date:	

BERITA ACARA LAPANGAN

Proyek

OLT SRAGEN

Pelaksana

PT. ZTE Indonesia

Pada hari ini Kamis tanggal Delapan Belas bulan Januari tahun Dua Ribu Dua Empat, yang bertanda tangan dibawah ini:

Nama

: Hendri Setiawan Junaedi

Jabatan

: ISP Project ZTE

Nama

: Rifan Andriansyah

Jabatan

: PIC OPS EMR

OLT Sragen pada saat ini menggunakan daya PLN di 3.500 kva yang seharusnya digunakan daya di 7700 kva dikarenakan perlu adanya upgrade travo disisi PLN.

Demikian berita acara ini dibuat sesuai keadaan sebenarnya untuk dapat dipergunakan sebagaimana mestinya.

PT. Eka Mas Republik

Rifan Andriansyah PIC OPS EMR

T. ZTE Indonesia

Hendri Setiawan Junaedi

ISP Project ZTE