Internal Check & Test Procedure BoQ Plan & Actual						
	Region:	Ponorogo		Date :		
	Location Name: Kadipaten RW 01 Babadan					
	Location ID: CLR36-01-008					
	HP:					
Locatin Type: Cluster / Subfeeder* Type Work: New / Rectification*						
No.	Item	BoQ Plan (DRM)	BoQ Actual (Redline)	+/-	Unit	
1	Pole 9m, 5inch				Unit	
2	Pole 7m, 4inch	41	42		Unit	
3	Pole 7m, 3inch (HC)				Unit	
4	Install FDT				Unit	
5	Install FAT Incl Splitter & Splicing				Unit	
6	Cable 24 core				M1	
7	Cable 36 core				M1	
8	Cable 48 Core	2159	2180		M1	
9	Install Joint Closure				Unit	
10	Splicing FDT				Core	
11	Splicing JC				Core	
12	Sling wire				M1	
13	Label Cable	4	16		Pcs	
14	Label Pole	41	41		Pcs	
15	Label FAT				Pcs	
16	Label FDT				Pcs	
17	Install Slack Hanger	12	12		Pcs	
ACCESSORIES						
1	Plate belt 20mm	48	38		M1	
2	Suspension clamp	8	14		Pcs	
3	Buldog grip				Pcs	
4	Steel clamp	8	0		Pcs	
5	Pole clamp single	33	33		Pcs	
6	Clamps Dead end Fittings/clamp buaya	66	56		Pcs	
7	Stopping		24		Pcs	
8	Clamp Gantung (Clamp 8)				Pcs	
9	Pole Foundation	33	41		Unit	
Comments/Remarks:						
Signatures: Responsible RPM Name: FAUZI THOHIRO Responsible Mandor Name:						
Date: Signature Signature						