F			Internal C	hank e w				
	Internal Check & Test Procedure  BoQ Plan & Actual							
	Region: Wood.							
	Jumeling DW 03 (cup)							
	Location ID: CUR46-99 - 105 HP: 78							
	Localin Type : Cluster / Bubleader Type Work : New / Recultications -							
		vo. Item	BoQ Plan (DRM)	BoQ Actual (Redline)	+/-	Pol		
	L	Pole 9m, 5mch				Unit		
		Pole 7m, 4inch	9	9	D	Unit		
	1	Pole 7m, 3inch (H		3	-1	Unit		
	1	Install FDT	1		Ø	Unit		
	5	Splitter & Splicing	5	5	U	Unit		
	6	Cable 24 core	568	539	-29	M1		
	7	Cable 36 core			/	М1		
	8	Cable 48 Core				M1		
	9	Install Joint Closur	e		•	Unit		
	10	Splicing FDT	5	5	0	Core		
	11	Splicing JC		ż	. '	Core		
	12	Sling wire	191	147	-14	M1		
	13	Label Cable		1	0	Pcs		
	14	Label Pole	12	U	-1	Pcs		
	15	Lebel FAT	5	9	0	Pcs		
	16	Label FDT	1	1	0	Pcs		
	17	Install Slack Hanger	7	6	-1	Pcs		
	ACCE	CESSORIES					}	
ſ	1 6	late belt 20mm	24	18	-6	M1		
Ì	2 5	uspension clamp	3	3	0	Pcs	1	
ľ	3 B	utdog grip	29	18.	- 11	Pcs	1	
r	4 51	eel damp		1.0		Pcs	1	
1	5 Po	le clamp single	lo	lo	0	Pcs	1	
t,		smps Dead end lings damp	21	10	-11	Pcs	1	
H	bus	aya				Pcs	4	
	Clar	mp Gantung	20	18	-2	-	4	
6	(Cla	mp 6)				Pcs	4	
9		Foundation	12	- 11	-1	Unit	_	
Comments/Remarks:								
ignatures:								
exponsible RPM  ame: Fauzi Thohiro Diwar Name: Wh Thupic hygyn								
970 05/03/2024 05/03/2024 Date: Signature: 1								
06/03/2024								
(Muy pun) I must							İ	
The state of the s						17		
V								
_								