Internal Check & Test Procedure					
Bog Plan & Actual Region: North Coulod Marca nate: 22/02/4					
Location Name: CLR MUNICIA Play 01 (CW)					
Location ID: <u>CLP 10 - 99 - 013</u>					
нр: 547					
Locatin Type: Cluster / Subfeeder* Type Work: New Meelification*					
No.	Rem	BoQ Plan (DRM)	BoQ Actual (Redline)	+ -	Unit
1	Pole Pm, Sinch				Unit
2	Pule 7m, 4inch	73	33	- 40	Unit
3	Pole 7m, 3mch (HC)	19	6	- 9	Unit
4	Install FDT			*	Unit
5	Install FAT Incl Spitter & Spircing				Unit
6	Cable 24 core	1300	2251	4951	M1
7	Cable 36 core				Mf
8	Cable 48 Core	2.866	0	-2.866	M1
9	Install Joint Closure				Unit
10	Splicing FDT				Core
11	Splicing JC				Core
12	Sing wire	620	242	- 378	M1
13	Label Cable	9	242	-5	Pas
14	Label Polo	88	30)	-49	Pcs
15	Label FAT				Pcs
16	Labol FDT				Pcs
17	Install Stack Hanger	42	18	- 24	Pcs
ACCESSORIES					
\vdash	Plate belt 20mm	166	56	- 104	M1
2	Suspension clamp	16	(8)	-6	Pcs
3 8	Buldog grip	90	36	-54	Pos
4 5	Steel clamp				Pcs
	ole damp single	81	55	-26	Pcs
6 F	lamps Dead end ittings/damp uava	131	ы	- 69	Pcs
7 S	lapping				Pcs
	lamp Gantung Xamp 8)	-			Pcs
9 P	ole Foundation	80	39	-49	Unit
ignatures: esponsible RPM ame: Fauzi tholipo ale: 22/02/2024 22/07/2014 Delo: Signature: Signature Mandar Name: Madai'					
Josh Imy the					