BoQ Plan Actual

	Clander				
	Feeder Bali	Estate cirangon	/x132 CJROO	199	
Item	BoQ Plan (WO)	BoQ Actual (Redline)	+1-	Unit	
Pole 9m, 5inch			ter (province and the contract of the contrac	Unit	
Pole 7m, 4inch	16	7		Unit	
Pole 7m, 3inch (HC)			go, f _a o Pelana, alabat di data haping provinging colonidare di Provincia de Colonida sel Colo	Unit	
FDT				Unit	
FAT				Unit	
Cable 24 core	1444	1494		M1	
Cable 36 core				M1	
Cable 48 Core				M1	
Joint Closure				Unit	
Splitter 1:16	,			Unit	
Sling wire	,			M1	
section frame	6	5			
nments:					
atures:					
oonsible Subcontracto			Responsible Mandor Name: Agus Wa	rdinan	
ature: Allm			ID: Signature		
	Item Pole 9m, 5inch Pole 7m, 4inch Pole 7m, 3inch (HC) FDT FAT Cable 24 core Cable 36 core Cable 48 Core Joint Closure Splitter 1:16 Sling wire Sechar Frame ments:	Item BoQ Plan (WO) Pole 9m, 5inch Pole 7m, 4inch Pole 7m, 3inch (HC) FDT FAT Cable 24 core Cable 36 core Cable 48 Core Joint Closure Splitter 1:16 Sling wire Sechar Frame 6 ments:	Item BoQ Plan (WO) BoQ Actual (Redline) Pole 9m, 5inch Pole 7m, 4inch 16 FDT FAT Cable 24 core 1444 1444 Cable 36 core Cable 48 Core Joint Closure Splitter 1:16 Sling wire Sechan Frame 6 5 Interest consible Subcontractor	Link From: Address: Freeder Ral.: Estale crangery / XL32 CJR00 Rem Boq Plan (WO) Boq Actual (Redline) 41- Pole 9m, Sinch Pole 7m, 4inch 16 FDT FAT Cable 24 core 1444 1444 Cable 36 core Cable 48 Core Joint Closure Splitter 1:16 Sling wire SCAM Frame 6 5 ments:	

Internal Check & Test Procedure

Checklist for Cable Installation in HH,HH Pit and OTB (Visual Inspection)

	Region:	Clanium Cluster:			
	Link From:	To:			
	Address:	Address:			
0.	Item	Requirements	Comment		
	boint closure and excess capie on the	Elpassed Elfait ElN/A			
1	Handhole	bracket.properly	□passed □fail □N/A		
		Cleaness of handhole after cable pulled	□passed □fail □N/A		
		slack	□passed □faif □N/A		
2 HH Pit	HH Pit	Cable Place on the bracket properly	□passed □fail □N/A		
		Cleaness of handhole after cable pulled	□passed □fail □N/A		
		Cable enter to the OTB properly	□passed □fail □N/A		
		Cable protected by corrugated HDPE	□passed □fail □N/A		
3	OTB	(exposed)			
		Label OTB and Port (PTB harus di label dan	□passed □fail □N/A		
		keterangan susunan port)	□passed □fail □N/A		
	required height	©'passed □fail □N/A			
	The slack cable is coiled in the coiling holder at >20 times the cable diameter	□passed □fail □N/A			
	ne capie is properly tensioned /clamped / wrapped	bassed □fail □N/A			
1	Areail Cable	Cable is properly secured at the pole	☑passed □fail □N/A		
		sending radius 20 times of cable diameter	□ passed □ fail □ N/A		
		Cable damage	□passed □fail □N/A		
		Cable labelling	□ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □		
m	ark:		Espaisor Estat Estat		
ına	itures:				
spo	onsible Subco	ntractor Responsible M Name:	andor Agus Wardiman Saputra		
, jna	ture:	ID: Signature	Africa		
ite:		Date:	XI.		

	-	.000			Pole Erection with Acc (Visual Checking)	sesories		
Region	CIO	nour			CharterMoule		The state of the s	
Link From:	Link Evons			1×				
Atthew	Andrew			Advise				
			North Control Control Control					
				and the same statements are said	former than have	gain would find the same of the state of the same of t		printerior and company of the second second second second
Pote to Pote Spon		Hatght of Pole fretalled		Suprit Solution	Pide Lebelling	Pola Accessories	Installation from Stane	ATT Trink
DESCRIPTION on		total angles to only only		n'i year n'i the silikatand Apriliana		Fide Accessories this - Hanger Climbia &	Fight Francistion and near or area structed for need and class	Pulk Was KTP Durgest result
	an shirthernines	determination position in other team foliage (March Colorida	Others to a redner propused location	Circ pollo la krosp nama ellasterica acità cilina politi	MOM name biheling	PSI about hidron the Sprins	The state of the s	
Policit								Came Clai Clinet Pepte
Prifu L								Tights Tital Thank Receive
Pola 3								Lights Cliff ; Free Proper
Pote 6								tally underwendow
Pota 8								Medica That Head thour
Pole 8								alian sa ruarien
Pile?								Chris Charlinger
Polic b								Cost Chit Clint Room
Pole 3								per i fell YestPoor
Pola 18								Comm Chill Chart From
Fela 11								Comm Utof Clinical Massar
								Care Cite#Citest Report
Pole G								Lotes Unit United Paper
Pote 13								Come Dist Chart Report
Pula 14								Fores Trial Threed Rigger
Pels 18								Lipens Utal United Rowr
Pole 18								Costs ClasiCitient/Recer
Note 17								Cares Chill Cheen Respir
Polis 13								2 page 1 (681 Nood Pages
Pole 13								Class Und-Cheepings
Pale 20								Coses OfeEC Ness Placer
Pole 21								Topes "Yes" Need Reser
Fide 22								Cotes Disting Need Room
Pete 25	-							
Pole 24								Doma Life#CHeidFinuar
Pote 25					}		-	Total "Net Puper
Poly 25							-	Litters Little Linear Repair
Pale 27							-	Cook Otal Cheep Reser
Poles 28							-	Cotes Chil Need School
Pola 29	-							Lipea Ulaki, Noise Herez
Folia 35								Lipate Disk _ Need Hepair
P(6.21								Costs Lifel ChescRoser
Pote 32								2 pare - Yaki Nessi Huser
Folia 23								Coss Und Cheed Repor
Pole S4								Claims Clink Chined Requir
Pole 20								Figure / Hale Throng Report
Pole 36	1							Lossa Litel Liveral Reper
Pole 37	and the same of		THE REAL PROPERTY OF					Cases Glod Chreet Repor
				Andreas of the late of the sales of the sale	and the second s		1	Coss Club? Need Repor
Prile 28	-			ALANDA, MATERIA DE PERENTE AVANCE PO	protect throughout to brown a plany	The state of the s		It, pairs with a front Hoper
Pole 39			-					Cause Litel L Nees Repor
Pole 45	-		-	Independent and a second second second	THE PERSON NAMED IN COLUMN TWO	The transfer of the second sec		Fernan Clink Filmed Roper
Pola 41 Comments:					****			and the same of th
Responsible SPV Name:		1		Kyapon	tune Astes	1.0 A	atthore processes at 20 har season in authorise designation	
Name: Abror A	jasn	ø(_			1045	Wardinan J		
Signary -					CHORNE WIND	a de la companya de l	1	
0					1			