Internal Check & Test Produce

BoQ Plan Actual

Line	kunc	an Kra	ian RV	V 03
	munc	anı Kıa	Iaii i\¥	¥ 03

Region : East Java Area Ponorogo Subfeeder : Mangkujayan

Location ID : SF36-99-026 To :

Location Type : Subfeeder Type Work : New

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit			
1	Install Pole 7 m 4" Distribusi Include Cor	1	-	Unit			
2	Install Pole 7 m 3" Include Cor	-	-	Unit			
3	Install Sling Wire	-	-	Meter			
4	Cable 48 Core Include Accecories	258	280	Meter			
5	Install Slak Hanger	1	0	Pcs			
6	Install Label Tiang	-	0	Pcs			
7	Install Label Cable	7	4	Pcs			
ACCESSORIES :							
1	Plate Belt 20 mm	4	0	M1			
2	Suspension Clamp	2	0	Pcs			
3	Buldog Grip		-	Pcs			
4	Steel Clamp	2	-	Pcs			
5	Pole Clamp Single	5	4	Pcs			
6	Clamps Dead end Fittings/Clamp Buaya	4	6	Pcs			
7	Stopping	0	0	Pcs			
8	Clamp Gantung (Clamp 8)	0	-	Pcs			
9	Pole Foundation	1	-	Unit			

Comments/Remarks:

PΊ	Г	Δ	ns	ir	h	а
г і			uэ		ıu	а

Nama : Fauzi Thohiro ID : 23112000

Date: 11 Maret 2024

Signature :

Mandor

Name : Rudi

Signature :

Date: 11 Maret 2024