## Internal Check & Test Procedure BoQ Plan & Actual Region: With Dental Java Date: 29/02/2024 Location Name: Muararga Pw 01 HP: \_\_ 240 Locatin Type: Cluster / Subfeeder Type Work : New / Rectification BoQ Plan (DRM) BoQ Actual (Redline) +1-Unit Pole 9m, 5inch Unit 2 Pole 7m, 4inch Unit 3 Pole 7m, 3inch (HC) Unit Unit Install FDT 2 4 Install FAT Incl Splitter & Splicing 38 5 18 Unit - 20 M1 6 Cable 24 core 7 Cable 36 core M1 8 Cable 48 Core Unit 9 Install Joint Closure 2 14 42 -19 Splicing FDT 23 Core -21 11 Splicing JC 10 31 M1 12 Sling wire 13 Label Cable Pcs 14 Label Pole Pcs 18 -20 15 Label FAT 38 Pcs -1 Label FDT 2 16 Pcs 17 Install Slack Hanger ACCESSORIES M1 Plate belt 20mm 1 Pcs 2 Suspension clamp Pcs 3 Buldog grip Pcs 4 Steel clamp 5 Pole clamp single Clamps Dead end Fittings/clamp Pcs 6 Pcs 7 Stopping Pcs Clamp Gantung 8 (Clamp 8) Unit Pole Foundation Comments/Remarks: Signatures: Responsible Mandor Responsible RPM Name: Fauxi Thohiro Name: TOTO M.U Date: 27/62/2024