| | | | eck & Test Proced | lure | |
|------|---|----------------------|----------------------|------------------------|--------|
| | Region: | North Cent | | Date: (/3/ | rorg |
| | Location Name: _ | Open Arca | 11- Payar | Terlangu | Breber |
| | Location ID: | ci 846- | 99-031 | | |
| | HP:_ | 192 | | | |
| | Locatin Type: | Cluster / Subfeeder* | Туро | Work : New / Rectifica | _ |
| No. | Item | BoQ Plan (DRM) | BoQ Actual (Redline) | +/- | Unit |
| 1 | Pole 9m, 5inch | | | _ | Unit |
| 2 | Pole 7m, 4inch | | | | Unit |
| 3 | Pole 7m, 3inch (HC) | | | | Unit |
| 4 | Install FDT | | | ව | Unit |
| 5 | Install FAT Incl Splitter & Splicing | 14 | 13 | -1 | Unit |
| 6 | Cable 24 core | | | | M1 |
| 7 | Cable 36 core | | | | M1 |
| 8 | Cable 48 Core | | | | M1 |
| 9 | Install Joint Closure | (| | 0 | Unit |
| 10 | Splicing FDT | 14 | (3 | -1 | Core |
| 11 | Splicing JC | (6 | 19 | 15 | Core |
| 12 | Sling wire | | | | M1 |
| 13 | Label Cable | | | | Pcs |
| 14 | Label Pole | | , | | Pcs |
| 15 | Label FAT | 14 | 13 | -1 | Pcs |
| 16 | Label FDT | 1 | 1 | O | Pcs |
| 17 | Install Slack Hanger | | | | Pcs |
| ACCE | ESSORIES | | | | |
| 1 | Plate belt 20mm | | | | M1 |
| 2 | Suspension clamp | | | | Pcs |
| - | Buldog grip | | | | Pcs |
| - | Steel clamp | | | | Pcs |
| - | Pole clamp single | | | | Pcs |
| | Clamps Dead end Fittings/clamp | | | | Pcs |
| - | buaya | | | | |
| - | Stopping Clamp Gantung | | | | Pcs |
| | (Clamp 8) | | | | Pcs |
| 9 | Pole Foundation | | , | 1 | Unit |