Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo Subfeeder : Mangkujayan

Location ID : CLR36-99-025 To:

Location Type : Cluster Type Work : New

No.	ltem	BoQ Plan (WO)	BoQ Actual (Redline)	Unit				
1	Install Pole 7 m 4" Distribusi Include Cor	40	27	Unit				
2	Install Pole 7 m 3" Include Cor	1	1	Unit				
3	Install Sling Wire	47	304	Meter				
4	Cable 48 Core Include Accecories	1783	1895	Meter				
5	Install Slak Hanger	16	15	Pcs				
6	Install Label Tiang	41	28	Pcs				
7	Install Label Cable	4	20	Pcs				
ACCESSORIES:								
1	Plate Belt 20 mm	64	30	M1				
2	Suspension Clamp	8	3	Pcs				
3	Buldog Grip	7	24	Pcs				
4	Steel Clamp	8	4	Pcs				
5	Pole Clamp Single	33	29	Pcs				
6	Clamps Dead end Fittings/Clamp Buaya	66	61	Pcs				
7	Stopping		30	Pcs				
8	Clamp Gantung (Clamp 8)		-	Pcs				
9	Pole Foundation	41	28	Unit				

Comments/Remarks:

PΊ	Г	Δ	ns	ir	h	а
г і			uэ		ıu	а

Nama: Fauzi Thohiro ID: 23112000

Signature :

Date: 11 Maret 2024

Mandor

Name: Rudi

ID:

Signature :

Date: 11 Maret 2024