Internal Check & Test Produce

BoQ Plan Actual

	= 0 0, 1 10111110101		
Region :	East Java Area Ponorogo	Cluster :	EL Temenggungan RW 01
Link From :		To:	
Address :		Address :	

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	-	-	Pcs
2	Splicing Core JC	-	8	Core
3	Install FDT	1	0	Pcs
4	JointCore FDT & FAT	-	6	Core
5	Install FAT	4	4	Pcs
6	Label FAT dan FDT	5	4	Pcs
7	Install Label Pigtail	4	4	Pcs
8	OTDR dan OPM	4	4	Core
Termin 2	_	_		

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID :

Signature :

Jointer

Name : Dewa

ID:

Signature :

Date : 13 Maret 2024 Date : 13 Maret 2024