Internal Check & Test Produce

BoQ Plan Actual

	200 : 10 / 1010.0		
Region :	East Java Area Ponorogo	Cluster :	EL Krajan RW 03
Link From:		To:	
Address:		Address :	

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	1	1	Pcs
2	Splicing Core JC	-	12	Core
3	Install FDT	1	1	Pcs
4	JointCore FDT & FAT	=	16	Core
5	Install FAT	14	13	Pcs
6	Label FAT dan FDT	15	14	Pcs
7	Install Label Pigtail	14	13	Pcs
8	OTDR dan OPM	15	15	Core

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID:

Signature :

Jointer

Name : Dewa

ID:

Signature :



Date : 13 Maret 2024 Date : 13 Maret 2024