Internal Check & Test Produce

BoQ Plan Actual

Region :	East Java Area Ponorogo	Cluster : EL Nurmana	1 RW 01
Link From :		To:	
Address :		Address :	

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	1	1	Pcs
2	Splicing Core JC	6	3	Core
3	Install FDT	1	1	Pcs
4	JointCore FDT & FAT	-	12	Core
5	Install FAT	13	9	Pcs
6	Label FAT dan FDT	14	10	Pcs
7	Install Label Pigtail	13	9	Pcs
8	OTDR dan OPM	13	10	Core
Termin 2	_	_	_	

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID :

Signature :

Jointer

Name : Dewa

ID:

Signature :

Date : 13 Maret 2024 Date : 13 Maret 2024