Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo Subfeeder : Mangkujayan

Location ID : SF36-99-025 To : ____

Location Type : Subfeeder Type Work : New

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install Pole 7 m 4" Distribusi Include Cor	*1	-	Unit
2	Install Pole 7 m 3" Include Cor	•	-	Unit
3	Install Sling Wire	-	-	Meter
4	Cable 48 Core Include Accecories	51	250	Meter
5	Install Slak Hanger	1	0	Pcs
6	Install Label Tiang	•	-	Pcs
7	Install Label Cable	3	5	Pcs
ACCESSORIES:				
1	Plate Belt 20 mm	4	0	M1
2	Suspension Clamp	1	0	Pcs
3	Buldog Grip		-	Pcs
4	Steel Clamp	1	-	Pcs
5	Pole Clamp Single	2	5	Pcs
6	Clamps Dead end Fittings/Clamp Buaya	2	8	Pcs
7	Stopping	0	0	Pcs
8	Clamp Gantung (Clamp 8)	0	-	Pcs
9	Pole Foundation		-	Unit

Comments/Remarks:

PT. Ansinda

Nama : Fauzi Thohiro ID : 23112000

Signature :

Date: 11 Maret 2024

Mandor

Name : Rudi

Signature :

Date : 11 Maret 2024