Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo Subfeeder : 03 Mangkujayan To: Location ID : SF36-99-024 Type Work : New Location Type : Subfeeder

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install Pole 7 m 4" Distribusi Include Cor		18/18/21/21	Unit
2	Install Pole 7 m 3" Include Cor		-	Unit
3	Install Sling Wire	-	-	Meter
4	Cable 48 Core Include Accecories	685	680	Meter
5	Install Slak Hanger	•		Pcs
6	Install Label Tiang	•	-	Pcs
7	Install Label Cable		18	Pcs
CCES	SSORIES:			
1	Plate Belt 20 mm		6	M1
-	Suspension Clamp		6	Pcs
1000			-	Pcs
-	Buldog Grip		-	Pcs
_	Steel Clamp		2	Pcs
	Pole Clamp Single		8	Pcs
6	Clamps Dead end Fittings/Clamp Buaya		6	Pcs

Comments/Remarks:

Date: 28 Februari 2024

8

Stopping

Pole Foundation

Clamp Gantung (Clamp 8)

PT. Ansinda	Mandor Name : Nov
Nama : Fauzi Thohiro ID :	ID:
Signature :	Signature :
Ju In 3	NOVEL FIB

Date: 28 Februari 2024

6

Pcs

Pcs

Unit