Internal Check & Test Produce

BoQ Plan Actual

Region :	East Java Area Ponorogo	Cluster: EL Nurmanan RW 0	2
Link From :		To:	
Address :		Address :	

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit		
1	Install JC	1	1	Pcs		
2	Splicing Core JC	-	6	Core		
3	Install FDT	1	1	Pcs		
4	JointCore FDT & FAT	-	17	Core		
5	Install FAT	15	14	Pcs		
6	Label FAT dan FDT	16	15	Pcs		
7	Install Label Pigtail	15	14	Pcs		
8	OTDR dan OPM	16	15	Core		
Termin 1	ermin 1 dan 2					

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID:

Signature :

Jointer

Name : Dewa

ID:

Signature :

Date : 13 Maret 2024 Date : 13 Maret 2024