## **Internal Check & Test Produce**

BoQ Plan Actual

Region :	East Java Area Ponorogo Cluster :	EL Keninten RW 02
Link From :	To:	
Address :	Address :	

No.	ltem	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	1	1	Pcs
2	Splicing Core JC	-	2	Core
3	Install FDT	1	1	Pcs
4	JointCore FDT & FAT	-	10	Core
5	Install FAT	8	4	Pcs
6	Label FAT dan FDT	9	5	Pcs
7	Install Label Pigtail	8	4	Pcs
8	OTDR dan OPM	8	4	Core
Termin 1 dan 2				

PT. Ansinda Jointer

Name: Nama: Fauzi Thohiro	
---------------------------	--

ID:

Signature :

Date: 04 Februari 2024

Name: Rudi

ID:

Sic

Date : 04 Februari 2024