Internal Check & Test Produce

BoQ Plan Actual

Region : East Java Area Ponorogo	Cluster: EL Nurmanan RW 02
Link From :	To :
Address :	Address :

No.	Item	BoQ Plan (WO)	BoQ Actual (Redline)	Unit
1	Install JC	1	1	Pcs
2	Splicing Core JC	-	6	Core
3	Install FDT	1	1	Pcs
4	JointCore FDT & FAT	-	17	Core
5	Install FAT	15	14	Pcs
6	Label FAT dan FDT	16	15	Pcs
7	Install Label Pigtail	15	14	Pcs
8	OTDR dan OPM	16	15	Core
Termin 1	dan 2			

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID:

Signature :

Jointer

Name : Dewa

ID:

Signature :

Date : 13 Maret 2024

Date : 13 Maret 2024