Internal Check & Test Produce

BoQ Plan Actual

	200: 10:17:00:00		1
Region :	East Java Area Ponorogo	Cluster :	EL Temenggungan RW 02
Link From :		To :	
Address :		Address :	

No.	Item	Item BoQ Plan (WO)		Unit
1	Install JC	-	-	Pcs
2	Splicing Core JC	-	8	Core
3	Install FDT	-	-	Pcs
4	JointCore FDT & FAT	-	10	Core
5	Install FAT	8	8	Pcs
6	Label FAT dan FDT	9	9	Pcs
7	Install Label Pigtail	8	8	Pcs
8	OTDR dan OPM	9	9	Core
ermin 2				

PT. Ansinda

Name : Nama : Fauzi Thohiro

ID:

Signature :

Jointer

Name : Dewa

ID:

Signature :

Date: 13 Maret 2024

Date : 13 Maret 2024