Internal Check & Test Procedure toman Den Area 11: Mangun Sarkara (Arabanyan Kulon (cui cra) BoG Flon & Actual 264 Locatio Type : Chatter / dustranter⁴ Type Work : New / Rest Both Antual (Redfire) Frem. BuG Plan (DRM) Mode Pide Bry, Sinch 36 Men Freds You, America 31 - 5 Link Pulo Pm. Brech (HE) 4 0 4 Link bratak FDT utel FAY bud piller & Spicing Lint 441 Cable 24 vore MI Cubito 36 core 441 2.130 + 396 Cable 48 Core 1734 . Unit nsul Joint Closur Core 10 Spinong FOY Gore 11 Splicing JC M1 175 -209 12 Sking wee 384 13 Label Ceble 0 -4 4 Pcs 14 Label Pole 35 40 -5 15 Label FAT Pta 16 Label FDT Pos 18 18 17 Install Slack Hange 0 Pos ACCESSORIES 72 72 2 Suspension clamp Pos 18 +9 3 Buildag grip 30 Pcs -28 4 Steel clamp Pcs 35 5 Pole clamp single 42 Pes 37 70 8 Fatings/damp Pcs 52 - 18 7 Slopping 50 72 + 22 Pos Clamp Gantung Pos (Clamp 6) -5 40 Pole Foundation 35 Unit Name: \$ 0.70

Date: 16/05/2024

Signature Drnes 16/03/2024 Fauri Thohiro